

Republic of the Philippines
Province of Nueva Ecija
Municipality of Gabaldon

MUNICIPAL ENGINEERING OFFICE

List of Projects for C.Y. 2019 (Unfinished) and 2020 - Actual Accomplishments vis-à-vis Target

Project Name	Location	ABC	Charging Fund	Contract Amount	Contractor/Payee	Target Completion Days	Date of Start	Date of Completion	Status	Status (%)	Remarks
Construction of Irrigation Canal/Line Canal	CABANASAN CIS, Brgy. North Poblacion	199,199.00	20% Development Fund	199,199.00	E.A. Padilla Builders	-	July 8, 2020	July 24, 2020	Completed	100%	Implemented Included in 2018 4th Quarter
Construction of Multi-purpose Building	Municipal Compound, Brgy. North Poblacion	36,495,959.96	SPA	36,445,951.22	MOM Enterprises	420 Days	November 28, 2018	-	Completed	100%	Implemented
Installation of RC Pipe	Apitong St., Brgy. South Poblacion		20% Development Fund	69,456.59	E.A. Padilla Builders	-	May 15, 2019	-	On-going	30%	Implemented
Construction of Shed (Balag) Between Dry Goods Section & Wet Section	Gabaldon Public Market		Continuing	49,615.80		-	October 11, 2019	-		70%	
Construction of Evacuation Center	Brgy. North Poblacion	4,500,000.00	MDRRMO Fund 2019	4,487,289.04	E.A. Padilla Builders	120 days	-	-	Bidded	-	Unimplemented
Counter Part of LGU for the Renovation of Processing Center-SANGKAP Producers Coop.	Brgy. Pinamalisan	375,000.00	20% Development Fund 2019	364,756.08			February 20, 2020	June 24, 2020	Completed	100%	Implemented
Provision of Potable Water Supply System (Upgrading of Water System from Level II to Level III)	Brgy. North Poblacion	10,021,000.00	DILG AM-2019	10,006,087.40	E.A. Padilla Builders	120 days	February 13, 2020	July 31, 2020	Completed	100%	Implemented
Construction of Cemetery Comfort Room	Brgy. Pantoc	250,000.00	SPA 2019	244,040.11	E.A. Padilla Builders	120 days	March 17, 2020	May 18, 2020	Completed	100%	Implemented
Construction of Multi-purpose Building	Brgy. Bagting	2,300,000.00	20% Development Fund 2020	2,293,668.33			July 7, 2020	September 10, 2020	Completed	100%	Implemented
Embankment of Water Flood Control (Gabion Dike)	Danglan Creek, Brgy. South Pob.	1,500,000.00	MDRRMO Fund 2020	1,494,769.25			May 22, 2020	June 9, 2020	Completed	100%	Implemented
Embankment of Water Flood Control (Gabion Dike)	Inasan Creek, Brgy. Ligaya	1,500,000.00		1,494,780.69			March 17, 2020	May 18, 2020	Completed	100%	Implemented
Construction of National Child Development Center	Brgy. South Poblacion	2,499,951.61	NCCDC	2,490,000.13	E.A. Padilla Builders	90 days	May 18, 2020	September 7, 2020	Completed	100%	Implemented
Construction of Infirmary Building	Brgy. South Poblacion	1,800,000.00	20% Development Fund 2020	1,795,068.28	E.A. Padilla Builders	60 days	October 12, 2020	-	On-going	60%	Implemented
Construction of Drainage Canal	Brgy. Bugnan	200,000.00		196,542.76			October 1, 2020	October 13, 2020	Completed	100%	Implemented
Construction of Drainage Canal	Brgy. Tagumpay (Ilang-ilang to Gumamela)	300,000.00		296,117.76			October 9, 2020	October 22, 2020	Completed	100%	Implemented
Construction of Drainage Canal	Purok 3, Brgy. Malinao	200,000.00		196,542.76			October 25, 2020	November 6, 2020	Completed	100%	Implemented
Rehabilitation of Spring Development	Brgy. Cuyapa	200,000.00		199,840.00			-	-	Completed	100%	Delivered
Rehabilitation of Production Well	Gabaldon Water District, South Poblacion	119,450.00	Other MOOE Water System	119,250.00	E.A. Padilla Builders	-	-	September 21, 2020	Completed	100%	Implemented
New Construction of Level II Potable Water System	Brgy. Cuyapa	8,980,000.00	DILG AM-2020	8,970,438.25	E.A. Padilla Builders	210 days	October 20, 2020	-	On-going	30%	Implemented
Construction of Materials Recovery Facility	Brgy. Pantoc	502,714.29	DENR-EMB	500,050.72	E.A. Padilla Builders	30 days	July 31, 2020	August 30, 2020	Completed	100%	Implemented
Construction of Waterways	Brgy. Macasandal	1,500,000.00	5% LDRRM Fund	1,492,508.23	E.A. Padilla Builders	90 days	December 11, 2020	-	On-going	55%	Implemented
Embankment of Water Flood Control (Gabion Dike)	Brgy. Bugnan	300,000.00		294,656.25		30 days	-	-	Bidded	-	Unimplemented
Embankment of Water Flood Control (Gabion Dike)	Santor River	315,844.66		310,773.75		30 days	-	-	Bidded	-	Unimplemented
Construction of Concrete Barriers	Asan Creek, Brgy. North Poblacion	200,000.00		193,529.44		30 days	-	-	Bidded	-	Unimplemented
Construction of Drainage Canal	Pook 2, Brgy. Bantug	100,000.00	20% Development Fund 2020	96,323.50	E.A. Padilla Builders	30 days	December 7, 2020	December 12, 2020	Completed	100%	Implemented

Installation of Solar Street Lighting System	Pook Ilang-ilang, Brgy.Calabasa	300,000.00	20% Development Fund 2020	299,999.98	Ilo-ilo Paramount Industrial & Electrical Inc.	90 days	November 29, 2020	December 16, 2020	Completed	100%	Implemented
Installation of Solar Street Lighting System	Brgy. Calabasa	100,000.00		85,714.28						100%	
Installation of Solar Street Lighting System	Brgy. Bagong Sikat	300,000.00	20% Development Fund 2020	299,999.98	Ilo-ilo Paramount Industrial & Electrical Inc.	90 days	November 29, 2020	December 16, 2020	Completed	100%	Implemented
Installation of Solar Street Lighting System	Brgy. Bagting	300,000.00		299,999.98						100%	
Installation of Solar Street Lighting System	Brgy. Pantoc	300,000.00		299,999.98						100%	
Installation of Solar Street Lighting System	Brgy. Pinamalisan	300,000.00		299,999.98						100%	
Construction of Drainage Canal	Purok 4, Brgy. Malinao	100,000.00	20% Development Fund 2020	98,923.18	MOM Enterprises	90 days	November 4, 2020	November 14, 2020	Completed	100%	Implemented
Additional Road Concreting	Purok Laurel, Brgy. Ligaya	50,000.00		49,874.50			December 2, 2020	December 5, 2020		100%	
Road Concreting Farm to Market Road	Purok Laurel, Brgy. Ligaya	300,000.00		296,977.20			December 6, 2020	December 8, 2020		100%	
Road Concreting	Purok 2, Brgy. Macasandal	300,000.00		296,977.20			November 19, 2020	November 21, 2020		100%	
Construction of Drainage Canal	Purok Mirasol, Brgy. South Poblacion	300,000.00		298,155.65			November 18, 2020	December 7, 2020		100%	
Spring Development	Brgy. Sawmill	200,000.00	20% Development Fund 2020 Reprogram	197,840.00	MOM Enterprises	-	-	-	Completed	100%	Delivered
Spring Development	Brgy. Macasandal (Purok I)	100,000.00	20% Development Fund 2018 Reprogram	98,880.00		-	-	-	Completed	100%	Delivered
Purchase of PE Pipe # 2	Brgy. South Poblacion	100,000.00	20% Development Fund 2018 Reprogram	98,640.00		-	-	-	Completed	100%	Delivered
Construction of Trading Post	Brgy. Bagting	1,500,000.00	20% Development Fund 2020 Reprogram	-	-	-	-	-	Bidder	-	Unimplemented
Construction of Concrete Waterways @ Digmala Creek	Brgy. Pantoc	1,651,000.00	MDRRM Fund Reprogram	1,647,400.00	E.A. Padilla Builders	-	-	-	Bidder	-	Unimplemented/Deffered

Prepared by:


JOE D. FABRO
 Construction & Maint. Foreman

Approved:


Engr. MANUEL M. CABUNGCAL JR.
 Municipal Engineer