


CONSOLIDATED REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
For the 4th Quarter, 2021

Province of Nueva Ecija**Municipality of Gabaldon**

Program or Project	Location	Funding Agency	Date Started	Amount of Fund Transfer	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Phil health Capitation Fund	Municipal Wide	DOH	Jan., 2021	2,092,141.35		590,147.50		On - going
Phil health Maternal Care Package	Municipal Wide	DOH	Jan. 2021	4,577,117.50		2,097,191.00		On - going
New Construction of Level II Potable Water System	Brgy. Cuyapa	DILG	Aug. 2020	8,970,738.25	90%	6,279,306.78		
Funding Support for Municipal Public Market	Municipal Wide	EMB-DENR	Nov. 2017	180,500.00		96,214.00		Returned the amount of 84,286.00 to the funding Agency
Special Risk Allowance (SRA) & Active Hazard Duty Pay	Municipal Wide	DOH	Feb. 2021	815,863.64	100%	815,863.64		
Funding Support for Municipal Material Recovery Facility	Brgy. Pantoc	EMB-DENR	Dec. 2019	502,714.29	100%	500,050.72		Returned the amount of 2,663.57 to the funding Agency
Rehabilitation of OLD Market Building	Brgy. Pantoc	NDRRMF	Feb. 2021	425,106.00	100%	85,819.50		
Rehabilitation of Public Market Roofing	Brgy. South Pob.	NDRRMF	Feb. 2021		100%	87,022.00		
Rehabilitation of Public Comfort Room Roofing	Mun. Compound	NDRRMF	Feb. 2021		100%	114,791.30		
Rehabilitation of BFP Building Ceiling	Mun. Compound	NDDRMF	Feb. 2021		100%	47,465.60		
Procurement of Modular Tents for Evacuation Center	Mun. Compound	NDDRMF	Feb. 2021		100%	61,600.00		
Installation of Reflect Early Warning Device	Gabaldon, N.E	NDDRMF	Feb. 2021		100%	17,960.80		
Construction of Retaining Wall	Brgy. Bagting	LGSF-DRRAP	Feb. 2021	2,939,983.00	100%	376,327.38		
Construction of Drainage Canal	Kamagong Street, Brgy. North Pob.	LGSF-DRRAP	Feb. 2021		100%	297,399.70		
Construction of Flood Control Gabion	Bugnan Creek, Brgy. Bugnan	LGSF-DRRAP	Feb. 2021		100%	595,125.61		
Construction of Spillway	Sitio Tablong, Brgy. Cuyapa	LGSF-DRRAP	Feb. 2021		100%	446,959.21		
Construction of Flood Control Gabion, Dupinga River	Brgy. Tagumpay	LGSF-DRRAP	Feb. 2021		100%	1,187,874.54		
Procurement of One (1) Unit of Ambulance	Gabaldon, N.E	LGSF	Nov. 2020	1,150,000.00	100%	1,150,000.00		

I hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


FARHAN OLIVE S. ALVARAN
 Municipal Accountant