


**CONSOLIDATED REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**  
**For the 1st Quarter, 2022**

Province of Nueva Ecija

Municipality of Gabaldon

Program or Project	Location	Funding Agency	Date Started	Total Cost	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Phil health Capitation Fund	Municipal Wide	DOH	Jan., 2022	1,501,993.85				
Phil health Maternal Care Package	Municipal Wide	DOH	Jan. 2022	3,322,426.50		316,146.00		
Funding Support for Municipal Public Market	Municipal Wide	EMB-DENR	Nov. 2017	180,500.00		96,214.00		Returned the amount of
								84,286.00 to the funding
								Agency
New Construction of Level II Potable Water System	Brgy. Cuyapa	DILG	Aug. 2020	8,980,000.00	100%	8,970,438.25		Returned the amount of
								9,561.75 to the funding
								Agency
Constrction of Two - Storey Multi- Purpose Hall	Brgy. Bagong Sikat	LGSF - FA	Nov. 2021	5,000,000.00	15%	747,093.84		

I hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**FARRAH OLIVE S. ALVARAN**  
 Municipal Accountant