

**CONSOLIDATED REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
For the 2nd Quarter, 2022**

Province of Nueva Ecija


Municipality of Gabaldon

Program or Project	Location	Funding Agency	Date Started	Total Cost	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Phil health Capitation Fund	Municipal Wide	DOH	Jan., 2022	1,501,993.85				
Phil health Maternal Care Package	Municipal Wide	DOH	Jan. 2022	4,822,926.50		1,047,602.75		
New Construction of Level II Potable Water System	Brgy. Cuyapa	DILG	Aug. 2020	8,980,000.00	100%	8,970,438.25		Returned the amount of 9,561.75 to the funding Agency
Constrction of Two - Storey Multi- Purpose Hall	Brgy. Bagong Sikat	LGSF - FA	Nov. 2021	5,000,000.00	100%	4,980,625.58		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


JULIE MIER E. LOMANOG
 Municipal Budget Officer I


FARRAR OLIVE S. ALVARAN
 Municipal Accountant


ATTY. JOBBY PETINES EMATA
 Municipal Mayor